

CITY OF MILTON, WI
Engineering Status Report
September 6, 2016

- **2016 Water Main Improvements** – Contractor has completed Part B – North Janesville Street Water Main. As of August 31st, 2016 the contractor has completed asphalt pavement surface installation on Part A – West Madison Avenue Water Main. General site cleanup, lawn restoration and two valve replacements remain on West Lane.
- **South High Pressure Zone Water Main** – Contractor completed Part A – East Tower Water Main and Part B – Well 4 Water Main installation. Subcontractor is scheduled to complete asphalt path and remaining restoration work in the next two weeks.
- **Well 2** – Work is ongoing. Contractor is working on interior plumbing, electrical, controls and other mechanical work as well as exterior concrete construction.
- **Booster Station/PRV** – The construction project has been awarded to Gilbank Construction. Contracts have been provided for signature. We are waiting for the delivery schedule from the booster station manufacturer as well as the proposed construction schedule from Gilbank. We anticipate the project will begin in late September.
- **Municipal Drive Ditch Grading** – The construction project has been awarded to Mike Nehls Excavating. Contracts have been provided for signature. We are waiting for the proposed construction schedule. We anticipate the project will begin in mid-September.
- **2016 Pavement Improvements** - The construction project has been awarded to Frank Bros., Inc. Contracts have been provided for signature. We are waiting for the proposed construction schedule. We anticipate the project will begin in mid-September.
- **Phosphorous Preliminary Compliance Alternatives Plan** – Work is ongoing. The final report is due for submittal to the DNR on September 30th, 2016.