

CITY OF MILTON, WI
Engineering Status Report
July 5, 2016

- **2016 Water Main Improvements** – Contractor completed Part B – North Janesville Street. Will start work on Part A after mid-July.
- **South High Pressure Zone Water Main** – Contractor should be completed Part A – East Tower Water Main. Work on Madison Ave will start within the next week.
- **Well 2** – Work is ongoing with block wall construction.
- **Booster Station/PRV** – The project will go out to bid next week with a bid opening on July 28th.
- **CMOM (Capacity, Maintenance, Operation, and Management of Sanitary Sewer System)** – We have created a draft CMOM document. We are discussing final requirements with City staff and together are gathering outstanding information to create CMOM.
- **WWTP UV/Disinfection** – The draft report has been provided to staff for review.
- **Municipal Drive Ditch Grading** – The project will go out to bid next week with a bid opening on July 28th.
- **2016 Pavement Improvements** - The project will go out to bid next week with a bid opening on July 28th. The project consists of Merchant Row parking lot paving, Chicago Street paving (2 locations) and Serns Road paving as an alternate.